# **Tookany Creek Feasibility Study US Army Corps of Engineers BUILDING STRONG®**

### Public Meeting Overview

- Study Progress
- Hydrologic Analysis
- Hydraulic Analysis
- Economic Analysis
- Question and Answer Period
- Individual Information Sessions





#### Public Meeting Expectations

- Provide the public with a progress report on the ongoing efforts between Cheltenham Township and USACE.
- Work-to-Date is extremely technical.
- Provide an opportunity for public participation with questions and answers.
- Will NOT discuss potential solutions or costs to implement (study is not far enough along the 6step planning process).

#### Study Authority

- Continuing Authorities Program: Section 205 of the Flood Control Act of 1948 (Public Law 80-858), as amended.
- Total Federal cost, including study, design and construction, cannot exceed \$7 Million

Current Project Phase

Project Phase	Federal/Non-Federal Cost Share Percentages
Feasibility Study	50/50
Design	65/35
Construction	65/35



### Feasibility Study Process






### Study Schedule (Feasibility Study)

Range 18-24 Months

Action Item	Actual/Anticipated Completion	
Cheltenham Township Approval	April 2012	
Feasibility Cost Share Agreement Execution	June 2012	
Existing Conditions Modeling	December 2012	
Formulating Alternative Plans	February 2013	
Decision Point: Proceed to Phase 2 of the Feasibility Study		
Evaluation of Alternative Plans	July 2013	
Comparison of Alternative Plans and Draft	December 2013	
Feasibility Report		
Feasibility Report Public Notice/ Public Review	February 2014	



## Project Management Plan Phase 1: Existing Conditions and Preliminary Screening





#### Plan Formulation Workshop

- February 14
- Sample Invitee Agencies include
  - ► Federal Emergency Management Agency
  - ▶ US Fish and Wildlife Service
  - ► Environmental Protection Agency
  - ▶ Natural Resource Conservation Service
  - ► PA Department of Environmental Protection
  - ▶ PA Boat and Fish Commission
- End Result Preliminary Screening of Alternatives



#### Flood Reduction Measurement

