

DEPARTMENT OF THE ARMY  
Philadelphia District, Corps of Engineers  
Wanamaker Building, 100 Penn Square East  
Philadelphia, Pennsylvania 19107-3390

CENAP-OP-TS

DATE OF ISSUE : 7 February 2007

MANASQUAN INLET, NEW JERSEY ATLANTIC OCEAN TO INNER END OF PROJECT					Minimum depth in the Channel Entering from the Atlantic Ocean		
Section of the Channel	Date Of Survey	DIMENSIONS			Left Outside Quarter  Feet	Middle Half of Channel  Feet	Right Outside Quarter  Feet
		Width In Feet	Length Nautical Miles	Depth In Feet			
Atlantic Ocean to Inner End of North Jetty	16 Aug.06	250	0.21	14.0	11.8	13.0	11.7
Inner End of North Jetty to Inner End of Concrete Bulkhead	16 Aug.06	250 300	0.15	12.0	9.9	13.2	7.7
Inner End North Concrete Bulkhead to Inner End of Project (300ft. east of Railroad Bridge)	4 Mar.03	300 100	0.52	12.0	2.1	7.0	9.0

NOTE : All Depths refer to Mean Lower Low Water.

Maps showing the depths of the channel are sold to the public at the cost of reproduction. Requests for such maps including the locality , Should be made to the District Engineer.

The information shown on this channel statement represents the results of the surveys made on the dates indicated and can only be considered as indicating the general conditions existing at that time.

  
**ROY E. DENMARK JR.**  
 Chief, Operations Division