**DEPARTMENT OF THE ARMY**
**Philadelphia District, Corps of Engineers**
**Wanamaker Building, 100 Penn Square East**
**Philadelphia, Pennsylvania 19107-3390**

CENAP-OP-TS

DATE OF ISSUE : 12 March 2009

| SALEM RIVER, N.J<br>Delaware River to 500 ft. below RT.49 Bridge | | | | | Minimum depth in the Channel Entering from the Delaware River | | |
|---|---|---|---|---|---|---|---|
| Section of the Channel | Date Of Survey | DIMENSIONS | | | Left Outside Quarter | Middle Half of Channel | Right Outside Quarter |
| | | Width In Feet | Length Nautical Miles | Depth In Feet | Feet | Feet | Feet |
| Elsinboro Point to Oakwood Beach | 24 Feb.09 | 150 | 1.48 | 16 | 13.3 | 13.8 | 13.0 |
| Oakwood Beach to Sinnickson's Landing | 26 Feb.09 | 150 | 1.56 | 16 | 13.6 | 14.3 | 11.8 |
| Sinnickson's Landing to End of Project | 26 Feb.09 | 150 | 1.19 | 16 | 15.4 | 17.3 | 17.3 |
| | | | | | TURNING BASIN PROJECT W IDTH 80% | | 100 % |
| Turning Basin | 26 Feb.09 | 320 | 0.20 | 16 | 12.5 | | 10.4 |

NOTE : All Depths refer to Philadelphia District, Corps of Engineers, Mean Low Water.

Maps showing the depths of the channel can be downloaded in PDF format from Philadelphia's District web page.

The information shown on this channel statement represents the results of the surveys made on the dates indicated and can only be considered as indicating the general conditions existing at that time.

**Anthony J. DePasquale, P.E.**
**Chief, Operations Division**