REPORT OF CHANNEL CONDITIONS
100 TO 400 FEET WIDE

Date 5/14/2025

To: Navigation Interests	From:	US Army Engineer District, Philadelphia Wanamaker Building 100 Penn Square East Philadelphia, PA 19107-3390

RIVER/HARBOR NAME AND STATE SALEM RIVER NEW JERSEY	MINIMUM DEPTHS IN EACH 1/4 WIDTH OF CHANNEL ENTERING FROM SEAWARD

NAME OF CHANNEL	DATE OF SURVEY	AUTHORIZED PROJECT			LEFT OUTSIDE QUARTER (feet)	MIDDLE HALF (feet)	RIGHT OUTSIDE QUARTER (feet)
		WIDTH (feet)	LENGTH (miles)	DEPTH (feet)			
Elsinboro Point to Oakwood Beach none	04-29-2025	150	2.0	16.0	10.3	14.3	10.0
Oakwood Beach to Sinnickson's Landing none	04-29-2025	150	1.9	16.0	9.0	14.5	11.2
Sinnickson's Landing to End of Project none	04-29-2025	150	0.4	16.0	17.3	17.2	14.9
Turning Basin none	04-29-2025	300	0.3	16.0	9.7	No Data	No Data